

**GOVERNMENT OF ANDHRA PRADESH
ABSTRACT**

Greater Hyderabad Municipal Corporation – Completion of Incomplete Bridge portion (Balance work) Behind Hyderabad Public School, Begumpet, Hyderabad up to Indiragandhi Puram, Fathe Nagar, Sanath Nagar, Div-XI, Greater Hyderabad Municipal Corporation, Secunderabad – Estimate Rs.105.00 lakhs – Administrative Sanction and agency approval – Accorded – Orders – Issued.

MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (F2) DEPARTMENT

G.O.Ms.No. 762

Dated: 10.11.2008

Read :-

From the Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad Letter No. /C&SO/ GHMC/2008-09, dated: 01-09-2008.

<<>><<>>

ORDER :-

In the reference read above, the Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has stated that the balance work of incomplete bridge portion behind Hyderabad Public School, Hyderabad was sanctioned for an estimated amount of Rs.45,00,000/- and was entrusted to M/s. SSR Crest Engineers and Constructions Ltd., on tender basis at 4.50% Excess over estimated contract value vide CR Agreement No.126/SE-II, GHMC/T5/2005-06. The contracting agency had to complete the work in all respects within 8 months from the date of mark out i.e., by 08-12-2006. As contracting agency could not complete the work within original agreement period several extensions were granted in the interest of completion of work, lastly up to 31-07-2008. A number of notices were also issued to the contracting agency to accelerate the work and complete the same within the extension period i.e. by 31-07-2008. But the contracting agency did not respond to the notices and took any steps to resume the work and to complete the same by 31-07-2008.

2. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has also stated that the contract entered into with M/s SSR Crest Engineers and Constructions Ltd vide CR Agreement No.126/SE-II, GHMC/T5/2005-06 was terminated duly issuing final notice to the contracting agency under clause 60(a) of PS to APDSS. The Contracting agency executed work worth Rs.18,72,151/- as on date of payment of 4th and part bill against contract value of Rs.44.67,551/- and no further work was done by the contracting agency in between payment of 4th part bill and date of termination i.e. 29-07-2008 and as such Deposits i.e., EMD and FSD etc., of the contracting agency was forfeited to GHMC.

3. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad stated that a separate estimate for Rs.105.00 lakhs is prepared for completion of the incomplete Bridge portion based on 2008-09 SSR and Data rates and expenditure is proposed to be met from Greater Hyderabad Municipal Corporation funds under head of account "Bridges and Culverts" and the work is proposed to be entrusted to M/s M. Venkata Rao

[P.T.O.]

Infra Projects Pvt. Ltd., who is well versed and well experienced in construction of bridges on nomination basis on estimate rates for which firm has already given their consent to avoid further delay in execution and completion of said long pending work.

4. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has further stated that the Standing Committee of the Greater Hyderabad Municipal Corporation recommended the said proposal for administrative sanction for Rs.105.00 lakhs and agency approval in favour of M/s M. Venkata Rao infra Projects Pvt. Ltd. Vide Resolution No.726 dated 30-08-2008 and general body of Greater Hyderabad Municipal Corporation, Hyderabad also approved the said proposal and recommended the same to the Government.

5. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad has requested the Government to issue necessary orders.

6. Government after careful examination of the matter, hereby accord administrative sanction for the completion of incomplete bridge portion (Balance work) behind Hyderabad Public School, Begumpet for an estimated amount of Rs.105.00 lakhs (Rupees one hundred and five lakhs only) and also the work be entrusted to M/s M. Venkata Rao infra Projects Pvt. Ltd., on nomination basis.

7. The Commissioner and Special Officer, Greater Hyderabad Municipal Corporation, Hyderabad shall take necessary action in the matter, accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

S.P. SINGH
EX- OFFICIO PRINCIPAL SECRETARY TO GOVERNMENT

To
The Commissioner and Special Officer,
Greater Hyderabad Municipal Corporation,
Hyderabad
Copy to:
The P.S. to Minister for (MA&UD).

//FORWARDED BY ORDER//

SECTION OFFICER